



**Old Town Elk Grove Revitalization
Elk Grove Boulevard Construction
Project Timeline
Updated April 6, 2005**

Phase	Description of Work	Anticipated Completion
Phase 1	Construct parking lot and pothole to locate existing utilities	April 5 – May 13
Phase 2	<ul style="list-style-type: none"> • Construct water main and storm drain between Walnut Avenue and School Street • Construct water main between Elk Grove Florin Road and Walnut Avenue and between School Street and Waterman Road 	April 5 – July 7
Phase 3	Demolish south side of roadway between Walnut Avenue and School Street	June 8 – June 29
Phase 4	Place asphalt on south side of roadway between Walnut Avenue and School Street	June 29 – July 21
Phase 5	Demolish north side of roadway between Walnut Avenue and School Street	July 21 – August 11
Phase 6	Construct curb, gutter and sidewalk and place asphalt on the north side of roadway between Walnut Avenue and School Street	August 11 – September 1
Phase 7	Construct curb, gutter and sidewalk on south side of roadway between Walnut Avenue and School Street	September 1 – October 11
Phase 8	Construct medians	October 11 – November 1
Phase 9	Overlay roadway between Elk Grove Florin Road and Walnut Avenue and install pavement dividers	November 1 – November 23